

Unit 171 , 24-28 St Leonards Road, Windsor Tel. 01628671623

Section Inspection - 08/03/2023 - RE2X

				•				
Section	Inspection	Date	Time	Client's Job Ref	Weather	Pre Cleaned	PLR	
1	1	08/03/23	9:24	Not Specified	No Rain Or Snow	Yes	RE2X	
Operator		Vehicle		Camera	Preset Length	Legal Status	Alternative ID	
Pa	Paul		ZYY	Flexi	Not Specified	Not Specified	Not Specified	

Town or Village:	London	Inspection Direction:	Downstream	Upstream Node:	RE2
Road:	Nine Elms Park	Inspected Length:	2.55 m	Upstream Pipe Depth:	
Location:		Total Length:	2.55 m	Downstream Node:	MAIN RUN
Surface Type:		Joint Length:	0.00 m	Downstream Pipe Depth:	
Use:	Surface water		Pipe Shape:	Circular	
Type of Pipe:	Gravity drain/sewer		Dia/Height:	150 mm	
Year Constructed:			Material:	Polyvinyl chloride	
Flow Control:	No flow control		Lining Type:	No Lining	
Inspection Purpose: Sample condition survey			Lining Material:	No Lining	

Comments: Recommendations:

Scale: 1:50 **MPEG** Position [m] Code Observation Grade Depth: m RE2 RE Start node type, rodding eye, reference number: RE2 0.00 00:00:00 0.00 WL Water level, 5% of the vertical dimension 00:00:01 0.75 LL Line deviates left 00:00:05 Finish node type, major connection without manhole, reference number: Main Run: JOINS LINE 2.55 **BRF** 00:00:14 Main Run Depth: m

	Con	struction Feat	ures		Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0