

## Section Inspection - SW01X

Item No. 1	Insp. No. 1	Date	Client's Job Ref Not Specified	Weather No Rain Or Snow	Pre Cleaned Not Specified	PLR SW01X
Operator Not Specified		Vehicle Not Specified	Camera Not Specified	Preset Length Not Specified	Legal Status Not Specified	Alternative ID Not Specified

Town or Village:	Bury St Edmunds	Inspection Direction:	Upstream	Upstream Node:	SW01
Road:	40 Hollow Road	Inspected Length:	15.56 m	Upstream Pipe Depth:	
Location:		Total Length:	15.56 m	Downstream Node:	SW02
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:	Gravity drain/sewer	Dia/Height:	150 mm		
Flow Control:	No flow control	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:		Lining Material:	No Lining		

Comments:

Recommendations:

Scale: 1:135	Position [m]	Code	Observation	MPEG	Photo	Grade
<div> <div>Depth: m</div> <div>SW02</div> <div> <div>0.00</div> <div>0.00</div> <div>0.96</div> <div>3.99</div> <div>8.20</div> <div>11.75</div> <div>15.56</div> </div> <div> <div>SW01</div> <div>Depth: m</div> </div> </div>						
	0.00	MH	Start node, manhole, reference: SW02	00:00:04		
	0.00	WL	Water level, 5% of the vertical dimension	00:00:06		
	0.96	JN	Junction at 10 o'clock, 100mm dia	00:00:15		
	3.99	JN	Junction at 10 o'clock, 100mm dia	00:00:23		
	8.20	JN	Junction at 10 o'clock, 100mm dia	00:00:35		
	11.75	JN	Junction at 10 o'clock, 100mm dia	00:00:48		
	15.56	MHF	Finish node, manhole, reference: SW01	00:01:11		

Construction Features

Structural Defects

Miscellaneous Features

Service &amp; Operational Observations

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0